



UGANDA NATIONAL ROADS AUTHORITY

Connecting Uganda

Projects under ferry management currently in progress

No	Project Name	Expected Completion Date	Target - Dec 2021	Actual Progress – Dec 2021
1.	Construction of Permanent ferry landings for Sigulu Ferry	March 2022	55% <ul style="list-style-type: none"> ● Watega – Complete staff quarters and end structure for the jetty. ● Bumalenge and Kandege Completion of works on the toilet and Guardhouse. ● Completion of rockfill and gabion works for the jetty. 	54% <ul style="list-style-type: none"> ● At Watega – Works on staff quarters are ongoing. ● Bumalenge and Kandege - Works on the administration blocks, waiting for shed and toilet blocks ongoing. ● At Lolwe, finishing and plumbing work for the toilet block, and roofing of the waiting shed was completed.
2.	Design and Build of Wanseko Landing Site	October 2021	<ul style="list-style-type: none"> ● Works were halted at 58% until water levels recede. 	58% <ul style="list-style-type: none"> ● Works were halted until water levels recede. ● Request for extension of time up to 05 April 2022 to facilitate contract closure granted.

				<ul style="list-style-type: none"> • Alternative landing site: Construction of an alternative jetty at Wanseko was completed and the ferry route re-opened on 22 December 2021.
3.	Amuru- Rhino Camp Ferry (Force Account)	Feb 2022	70% Completion of the Ferry Component.	70% Repair of the ferry component completed.
	Development of Landing Sites for Amuru- Rhino Camp Ferry (Force Account).	Feb 2022	78% Completion of finishing works on roofed facilities at Rhino Camp.	55% - Office block works ongoing at Rhinocamp Works for Amuru landing sites by spot gravelling of the access road to the site is ongoing. 6 km out of 13 km was spot gravelled.
4.	Construction of a ferry for Kiyindi- Buvuma	Apr 2022	85% Completion of ferry superstructure construction.	85% Hull structure construction completed. Ferry superstructure construction is ongoing.

5.	Procurement of Ferries and Dredging Equipment for Lake Kyoga (BKK Ferries)	Mar 2022	25% Shipping of dredger Completion of Steel shipment and cutting	18% Steel and Dredger shipment ongoing.
	Design & Build to Develop Ferry Landing Sites for Buyende, Kaberamaido & Kagwara (BKK) on Lake Kyoga	Aug 2022	30% - <ul style="list-style-type: none"> ● Kagwara: Walling and casting columns for the guardhouse. Steelworks and starter columns for the gate. Steel windows for the staff quarters fixed. ● Bukungu: Jetty works at 85m from the shoreline. Waiting for shed oversight slab and roofing works on the Toilet block completed. ● Akampala: ground beam for the waiting shed completed. 	30% - <ul style="list-style-type: none"> ● Kagwara: Works are ongoing for the guardhouse, staff quarters and gate. ● Bukungu: Jetty works at 85m from the shoreline. Waiting for shed slab and roofing works on the Toilet block completed. ● Akampala: Ground beam for the waiting shed completed. ● Namasale: Preparation of report for the topographic and bathymetry studies for the new slipway location on going by DNPE team. <p>❖ Land Acquisition: IVD (Identification, Verification & Display) of the PAPs ongoing at</p>

				Bukungu, Akampala & Kagwara sites. Batching process ongoing.
6.	Development of Lake Bunyonyi Ferry Services Infrastructure (Ferries)	June 2025	Evaluation completed	Evaluation completed and submitted to Contracts Committee.
	Development of Lake Bunyonyi Ferry Services Infrastructure (Landing Platforms)	June 2025	Response to Bidders requests for clarification	<ul style="list-style-type: none"> ● Evaluation of Bids for the design and build of the Ferry Landing sites is ongoing. ● The Request for proposal for design review, design and construction supervision is at the bidding stage.
7.	Development of Lake Victoria Ferry Services Infrastructure	June 2025	Mobilization of resources to conduct topographic and bathymetry surveys	<p>Procurement for Ferry Ship Designs is underway. Clearance from Solicitor General obtained. At the Notification of Award stage.</p> <p>Permanent Landing Sites: The process of constructing temporary landing sites at Bugala-Bunyama-Bubembe commenced.</p> <p>Baseline ESIA studies for Katosi-Koome Ferry completed.</p>

8.	Improvement of Existing Ferry Landing Sites and Facilities	June 2025	Develop TORs and share with DNPE for review.	TORs were developed and shared with DNPE Project team and review is ongoing.
9.	Development of New Ferries and Ferry Improvements	June 2025	Prepare TORs for rehabilitation of Lot 1 ferries (Kyoga, and Obongi)	Internal assessments on 3No. Ferries completed. Market assessments are ongoing.