



UGANDA NATIONAL ROADS AUTHORITY

Connecting Uganda

Completed Road Upgrading Projects

FY	Road Project	Length (KM)	Source of Funding	Region
2010/11	Kampala Northern Bypass Phase I	20	EU/EIB	Buganda
	Dokolo-Lira	60	World Bank	Lango
	Soroti – Dokolo	64	World Bank	Teso-Lango
2011/12	Matugga – Semuto – Kapeeka	41.4	DANIDA	Buganda
	Kampala-Gayaza-Zirobwe Road	44.3	World Bank	Buganda
	Mbuya/SilverSprings-Kireka	5	GOU	Kampala
	Kabale-Kisoro-Bunagana/Kyanika	101	AfDB	Kigezi
2012/13	Nyakahita-Kazo	68	AfDB	Ankole
	Kazo-Ibanda-Kamwenge	75	AfDB	Ankole
2013/14	Fort Portal-Bundibigyo - Lamia	103	AfDB	Rwenzori
	Kabale-Town Roads	13	GOU	Kigezi
	Nyakabande-Mutolore	5	GOU	Kigezi
	Nyakabande-Muganzi	7	GOU	Kigezi
	Mbarara-Kikagati - Murungo Bridge	74	GoU	Ankole
2014/15	Hoima-Kaiso-Tonya	92	GOU	Bunyoro
	Gulu-Atiak	74	World Bank	Acholi
	Vurra-Arua-Oraba-Koboko and Town Roads	92	World Bank	West Nile

Completed Road Upgrading Projects

FY	Road Project	Length (KM)	Source of Funding	Region
2015/16	Atiak-Nimule	35	JICA	West Nile
	Ishaka – Kagamba Road	35.4	GoU	Ankole
	Moroto-Nakapiririt	93	GoU	Karamoja
2016/17	Ntungamo – Mirama Hills	37	TMEA	Ankole
	Fortportal- Kamwenge	65	WB/GoU	Tooro
2017/18	Mbarara-bypass	28	EU	Ankole
	Kampala-Ebb Express way	57	China EXIM Bank	Kampala
	Munyoyo Spur	28	China EXIM Bank	Kampala
	Rushere-Nshwerenkye	11	GoU	Ankole
	Gulu-Acholibur	78	GoU	Acholi
	Acholibur-Musingo	86	GoU	Acholi
	Mpigi-Kanoni	65	GoU	Buganda
2018/19	Mukono – Kyetume - Katosi/Nyenga-Njeru	74	GoU	Buganda
	Musita - Lumino - Busia/Majanji Road	104	GoU	Busoga/Bugisu
	Akisim-Moroto	50.3	GoU	karamoja
	Olwiyo - Gulu	70.3	GoU	Acholi
	Kashenyi-Mitooma	11.5	GoU	Ankole
	Kanoni-Ssembabule-Villa Maria	110	GoU	Buganda
2019/20	Soroti- Katakwi - Akisim	100	GoU	Teso
	Mbale - Bubulo - Lwakhakha Road	45	AfDB	Bugisu
	Mubende-Kakumiro-Kagadi Rd	107	GoU	Buganda/Bunyoro
	Bulima-Kabwoya	66	AfDB	Bunyoro

Completed Road Upgrading Projects

FY	Road Project	Length (KM)	Source of Funding	Region
	Kyenjojo-Kabwoya	100	WB	Bunyoro
	Nyenga-Njeru	10	GOU	Buganda
2020/21	Kigumba-Bulima	69	ADF, DFID and GOU	Bunyoro
	Tirinyi – Pallisa - Kumi	67	ADB & GOU	Busoga-Bukede
	Pallisa - Kamonkoli	44	ADB & GOU	Busoga-Bugisu
	Masaka - Bukakata	41	BADEA, OFID & GOU	Buganda
2021/22	Kampala Northern Bypass	17.5	EU/EIB/ GOU	Buganda
	Package 2: Hoima Butiaba - Wanseko	111	GOU/EXIM Bank of China	Bunyoro

On-going Upgrading Projects as of April 2022

No.	Road Project	Length (KM)	Surface	Source of Funding	Contractor / Consultant	Contract Amount	Progress (%)
1.	Package 1: Masindi Park Junction and Tangi Junction-Para-Bulisa	159	Asphalt	Exim Bank/GoU	Contractor: CCCC Supervision Consultants: AECO	Works Contract: USD 218,888,518.4 (Design and Build Contract) Supervision Contract: N/A	91.62
2.	Package 3: Buhimba – Nalweyo – Bulamagi & Bulamagi – Igayaza – Kakumiro	93	Asphalt	Exim Bank/GoU	Contractor: China Wu Yi Co. Ltd Supervision Consultant: Kagga & Partners	Works Contract: USD 138,488,356 (Design and Build Contract) Supervision Contract: UGX 8,657,070,000	86.8
3.	Package 5: Masindi-Biiso, Hohwa – Nyairongo – Kyarusheesha – Butoole, And Kabaale – Kiziranfumbi (97km)	97	Asphalt	Exim Bank/GoU	Contractor: China Railway Seventh Group Co. Ltd (CRSG) Supervision Consultant: Net Consult Consulting Engineers in JV With Stadia Engineering Works Consultant Plc and KKATT Consult Ltd.	Works Contract: UGX 504,861,701,727 Supervision Contract: ETB 12,641,454,625	61.93
4.	Kapchorwa – Suam	73	Asphalt	ADB/ ADF/ GOU	Contractor: China State Construction Engineering Corporation Limited Supervision Consultant: LEA International Ltd., in	Works Contract: UGX 268,461,095,349 Supervision Contract: USD 1,620,650 and UGX 4,526,631,000	65.86

On-going Upgrading Projects as of April 2022

No.	Road Project	Length (KM)	Surface	Source of Funding	Contractor / Consultant	Contract Amount	Progress (%)
					Joint Venture with LEA Associates South Asia Pvt. Ltd., and in Association with KOM Consult Ltd.	excluding taxes of USD 305,310 and UGX 440,385,300	
5.	Kitala – Gerenge	10	Asphalt	GOU	Contractor: In-house construction team Supervision Consultant: In-house supervision team	Works Contract: UGX 2,000,000,000 Supervision Contract: UGX 450,000,000	92.3
6.	Rukungiri – Kihihi – Ishasha/ Kanungu	78.5	Double Surface Treatment	ADB/GOU	Contractor: China Henan International Construction Company Supervision Consultant: SMEC International Pty	Works Contract: UGX; 207,834,646,967 Supervision Contract: USD 4,712,121.76 + UGX 12,478,542	62.48
7.	Busega – Mpigi Expressway	23.7	Asphalt	AFDB	Contractor: China Civil Engineering Construction Corporation in Joint Venture with China Railway 19 th Bureau Group (U) Ltd Supervision Consultant: Dohwa Engineering Co. Ltd., in Joint Venture with IDCG Engineering Group and in association with	Works Contract: UGX 547,543,072,124.18 Supervision Contract: US\$3,180,900 + UGX3,899,460,000 (excluding taxes)	14.31

On-going Upgrading Projects as of April 2022

No.	Road Project	Length (KM)	Surface	Source of Funding	Contractor / Consultant	Contract Amount	Progress (%)
					Tamp Blessed 3 Ms JV Ltd		
8.	Muyembe – Nakapiripirit and Service Roads	117	Asphalt	IsDB/ GOU	Contractor: M/S Polat Yol Yapi San. Ve Tic. A.S of Turkey Supervision Consultant: SCET Tunnisie in Joint Venture with MBW Consulting LTD	Works Contract: UGX 399,958,528,511 Supervision Contract: UGX 12,864,250,009	9.74
9.	Atiak – Laropi	66	Asphalt	EU/ GOU	Contractor: STRABAG International GmbH Supervision Consultant: Eptisa Servicios de Ingenieria, S.L	Works Contract: UGX 226,342,581,192 Supervision Contract: UGX 15,794,667,252	22.75
10.	Rwenkunya – Apac (Lot 1)	90.9	Asphalt	IsDB/ GOU	Contractor: Sadeem Al Kuwait General Trading & Contracting Company Supervision Consultant: Dar Al Handasah Consultants (Shair and Partners)	Works Contract: UGX 337,526,153,350 Supervision Contract: USD 3,637,650 (combined for Lot 1 and Lot 2)	2.76

On-going Upgrading Projects as of April 2022

No.	Road Project	Length (KM)	Surface	Source of Funding	Contractor / Consultant	Contract Amount	Progress (%)
11.	Apac – Lira – Puranga (Lot 2)	100.1	Asphalt	IsDB/ GOU	Contractor: Gulsan Insaat Sanayi Supervision Consultant: Dar Al Handasah Consultants (Shair and Partners)	Works Contract: UGX 416,337,936,348.42 Supervision Contract: USD 3,637,650 (combined for Lot 1 and Lot 2)	2.64
12.	Kira-Matugga Road and improvement of 5 No. junctions	21	Asphalt	GOU	Contractor: Chongqing International Construction Corporation (CICO) Supervision Consultant: <i>Under Procurement</i>	Works Contract UGX 200,398,059,014 Supervision Contract: <i>TBD</i>	7.94
13.	Najjanakumbi – Busabala and Service Roads	28	Asphalt	GOU	Contractor: China State Construction Engineering Corporation Ltd Supervision Consultant: <i>Under Procurement</i>	Works Contract: UGX 258,823,694,110 Supervision Contract: <i>TBD</i>	9.00
14.	Moroto-Lokitanyala	42	Asphalt	GOU	Contractor: M/s China Railway No.3 Engineering Group Co., Ltd Supervision Consultant: In-house supervision team	Works Contract: UGX 206,050,702,521 Supervision Contract: N/A	20.85

On-going Upgrading Projects as of April 2022

No.	Road Project	Length (KM)	Surface	Source of Funding	Contractor / Consultant	Contract Amount	Progress (%)
15.	Gulu Logistic Hub Access Road	2.2	Surface dressing	GOU	In-house supervision team	Works Contract: UGX 15,789,121,403	11.77
16.	Entebbe Paediatric Hospital Access Road	4.2	Asphalt	GOU	In-house supervision team	Works Contract: UGX: 7,994,785,029	90.69
17.	Tororo-Busia Road and Mayuge and Busia Town Roads	44	Asphalt	GOU	In-house supervision team	Works Contract: UGX 136,857,027,680	Works commenced on June 2022.

Upgrading Projects Under Procurement as of April 2022

No	Subject	Status
1.	Civil Works for the Upgrading of Town Roads (15.15Km) in Masindi Municipality and Kigumba Town Council under Kigumba-Bulima Road (69Km) Project	Under Preparation of Solicitation Document.
2.	Civil works for the upgrading of Rukungiri-Kihihi-Ishasha/Kanungu road (78.5km)-Addendum No.1	Under Preparation of Solicitation Document.
3.	Design and Build of Kotido-Kaabong Road (69.2km)	Under Preparation of Solicitation Document.
4.	Civil works for the Upgrading of Luwero-Butalangu Road (30km) to Paved Standard	Under Preparation of Solicitation Document.
5.	Civil Works for the Upgrading of Luku-Kalangala-Mulabana Road (65.3km), 7No. Town Roads (10.67km) from Gravel to Paved (Bituminous) Standard and 2No. Ferry Landing Sites.	Under Preparation of Solicitation Document.
6.	Design and Build of Iganga-Bulopa-Kamuli Road 56.3km)	Under Preparation of Solicitation Document.
7.	Civil Works for the implementation of Yumbe – Ure-Bridge Road (23.6Km) Upgrading Project	Under Preparation of Solicitation Document.
8.	Civil Works for the Upgrading of the Nabumali- Butaleja- Namutumba Road (72Km) from Gravel to Paved (Bituminous) Standard	Under Bidding
9.	Civil Works for Upgrading of Kabwohe-Bwizibwera/ Nyakambu-Nsiika (46.4km) from Gravel to Bituminous Standard	Under Bidding
10.	Design and Build of Kisubi-Nakawuka-Nateete (27km), Nakawuka-Kasanje-Mpigi(20km), Nakawuka-Mawagulu-	Under Bidding

	Nanziga-Maya(11km), Kasanje-Buwaya (9km), Entebbe-Nakiwogo (3.5km)	
11.	Civil Works for the Periodic Maintenance of the Kampala Northern Bypass: Phase 1 (21km)	Under Bidding
12.	Civil Works for the Upgrading of Koboko-Yumbe-Moyo Road (103.08km) from Gravel to Paved (Bituminous) Standard	Under Bidding
13.	Civil Works for the Upgrading of Selected Town Roads in Pallisa (7.7km and Kumi (12.2km) from Gravel to Paved (Bituminous) Standard	Under Bidding
14.	Civil Works for the Upgrading of Ishasha - Katunguru Road (88Km) from Gravel to Paved (Bituminous) Standard	Under Evaluation
15.	Construction of Lions Swamp Crossing along Moroto-Napak-Abim-Pader Road	Under Evaluation
16.	Critical Oil Roads package 6A: Design and build for the Upgrading of Kabwoya-Buhuka Road (43Km)	Under Negotiation Stage
17.	Critical Oil Roads package 6B: Design and build for the Upgrading of Karugutu – Ntoroko Road (56.5Km), Link to Rwebisengo (8.2Km) and 3.3Km of Town Roads in Ntoroko	Under Negotiation Stage
18.	Design and Build of Kisoro-Rubuguru-Muko/Nteko Road Upgrading project (72km)	Under Negotiation Stage
19.	Design and Build of Jinja-Mbulamuti-Kamuli-Bukungu (127km) and Jinja City Roads (10km)	Under Negotiation Stage
20.	Civil Works for the Upgrading of Karenga-Kapedo-Kaboong Road (67.5km) form Gravel to Paved	Under Negotiation Stage

21.	Civil Works for the Upgrading of Selected Access Roads in Rushere Town (3km) and Kyamate Access Roads (2.6km) to Bituminous standard- PDU to request	Under Negotiation Stage
22.	Civil Works for the Upgrading of Kawuku-Bwerenga Road (6.6km) & Namugonde-Bugiri (Fuel Tank Reservoir 1.6km) from Gravel to Paved (Bituminous) Standard	Draft Contract forwarded for review & SG clearance
23.	Remedial Works on Ntungamo–Kabale– Katuna Road	For Contract Signature
24.	Design and Build of Five (5) Failed Bridges on the National Road Network under Design and Build Lotoketangisira Bridge on Kaabong-Kapedo Road (Lot 4)	For Contract Signature
25.	Design and Build of Package 4: Lusalira – Nkonge – Lumegere – Sembabule Road Upgrading Project (97Km) (Tecnovia – Joint Venture)	For Contract Signature

No. Upgrading Projects Under Design as of April 2022	
i)	Kampala-Jinja Expressway (77km) (KJE) & Kampala Southern Bypass (18km)
ii)	Kampala-Bombo Expressway
iii)	Lira - Abim Road (125km)
iv)	Muhanga-Kisiizi-Rwashamaire (78Km)
v)	Kahunge- Nyarukoma-Kigarale-Rwamwanja-Kihura (105km)
vi)	Katuna-Muko Muko-Kachwekano-Kamuganguzi (104 Km)
vii)	Hamurwa-Kerere-Kanungu/Buleme-Buhoma-Butogota-Hamayanja-Ifasha-Ikumba (149.0Km)
viii)	Koboko-Yumbe-Moyo Road
ix)	Kumi-Ngora-Serere-Kagwara (95km)
x)	Mayuge-Mbaale-Bugiri-Namayingo-Lugala (93km)
xi)	Kanungu, Kihhi and Rukungiri Town Roads (7km)
xii)	Namagumba-Budadiri-Nalugugu road(41km)
xiii)	Kabimbiri -Zirobwe (23km)
xiv)	Matugga-Wakiso-Buloba (19km)
xv)	Kikorongo-Bwera-Mpondwe (38km) including Kasese-Kilembe-Kyanjuki (13km) and Kasese railway station (2km).

Completed Road Rehabilitation Projects

No.	Road Project	Length (KM)	Source of Funding	Region
1	Kawempe-Luwero road	66	WB/ GoU	Buganda
2	Luwero-Kafu road	50	WB/ GoU	Buganda
3	Fort Portal – Hima road	55.2	WB/ GoU	Tooro
4	Hima – Kasese – Kikorongo and Kasese – Kilembe road	53	WB/ GoU	Rwenzori
5	Kikorongo – Katungru/ Equator roads	54	WB/ GoU	Rwenzori
6	Busega-Mityana road	57.2	WB/ GoU	Buganda
7	Jinja-Bugiri road	72.8	EDF/ GoU	Busoga
8	Masaka-Mbarara and Masaka-Kyotera	254	EDF/ GoU	Buganda/Ankole
9	Tororo-Mbale	49	GOU	Bugisu
10	Mbale-Soroti	102	GOU	Bugisu/Teso
11	Jinja-Kamuli	57	GOU	Busoga
12	Mukono-Jinja	52	GOU	Buganda-Busoga
13	Kiryandongo-Karuma-Kamdin	59	GOU	Bunyoro-Acholi
14	Kamdin-Gulu	62	GOU	Acholi
15	Ishaka – Katunguru	58.00	GOU	Ankole
16	Hima-Katunguru (Phase I)	28.00	GOU	Rwenzori
17	Kyenjojo – Fort Portal	50.00	GOU	Tooro
18	Nansana – Busunju road	48.10	GOU	Buganda
19	Jinja-Kamuli	22.00	GOU	Busoga
20	Mukono-Kalagi-Kayunga-Bukolooto-Njeru	92.00	GOU	Buganda
21	Namunsi – Sironko – Muyembe - Kaselem (PHASE I)	40.00	GOU	Sebei
22	Pakwach-Nebbi (54 Km)	54	GOU	West Nile
23	Kafu-Kiryandongo-Kamdini	43	GOU	Bunyoro-Acholi
24	Iganga-Kaliro	32	GOU	Busoga
25	Kasalem - Kapchorwa (PHASE II)	29	GOU	Sebei
26	Nakalama -Tirinyi - Mbale	102	GOU	Busoga

28	Buddo and Nabingo	6	GOU	Buganda
29	Namunsi - Sironko - Muyembe - Kapchorwa Phase II	29	GOU	Sebei
30	Hima – Katunguru (29 km) Phase II and 4.5Km Kasese Town Roads, 1.5Km Hima service roads.	35	GOU	Rwenzori
31	Buddo and Nabbingo Access Roads	6	GOU	Buganda

Progress of Ongoing Road Rehabilitation Projects as of April 2022

No.	Road Project	Length (KM)	Finder	Contractor / Consultant	Contract Amount	% Progress
1	Mityana - Mubende (86Km) & 14Km T/Roads	100	GOU	Contractor: M/s Energoprojekt-Niskogrannja A.D Consultant: Prome Consult Ltd	Works Contract: UGX 395,248,484,289	3.10
2	Kampala - Jinja Road	72	GOU	Contractor: M/S Mota-Engil Engeharia E Construcao Africa, SA Consultant: TNM Limited of Israel in association with KAGGA and Partners Uganda	Works Contract: UGX 82,023,283,416	12.85
3	Tororo – Mbale – Soroti	150.8	World Bank/ GOU	Contractor: M/S Mota-Engil Engeharia E Construcao Africa, SA	Works Contract: UGX 290,976,512,298.25 USD 9,463,248 and UGX 2,370,533,211	Routine maintenance services ongoing

4	Soroti – Dokolo – Lira - Kamdini road	189.4	World Bank/ GOU	Contractor: M/S Mota-Engil Engeharia E Construcao Africa, SA	Works Contract: UGX 331,623,758,818.88	Routine maintenance services ongoing
5	Masaka town roads	7.3	GOU	Contractor: Chongqing International construction corporation (CICO)	Works Contract: UGX 35,967,449,434	99.0
6	Alwii – Nebbi (33Km) and Upgrading of Packwach and Nebbi Town Roads	33	GOU	Contractor: China Railway 18th Bureau Group	UGX 104,554,875,495	3.02

Rehabilitation Projects Under Procurement as of April 2022

No.	Road Project	Length (KM)	Status
1	Civil Works for Rehabilitation of Karuma-Olwiyo Road	43.5	Under Evaluation
2	Civil Works for the Rehabilitation of Busunju-Kiboga-Hoima Road	145	Under Negotiation Stage
3	Civil Works for Rehabilitation of Additional Masaka Town Roads	9.3	Contract Signature

Rehabilitation Projects Under Designs ss of April 2022

1	Rehabilitation Design of Mbarara – Ishaka
2	Rehabilitation Design of Matugga-Semuto-Kapeeka Road (41km)
3	Rehabilitation Design of Mubende-Kyegegwa-Kyenjojo
4	Rehabilitation Design of Nebbi – Arua
5	Matugga-Wakiso-Buloba (19km)
6	Kikorongo-Bwera-Mpondwe (38km) including Kasese-Kilembe-Kyanjuki (13km) and Kasese railway station (2km).

