

PROJECT STATUS REPORT

MARCH 2023



**Great Roads,
Great User Experience**

COMPLETED BRIDGES PROJECTS

S/N	Project	No. of Bridges	Scope	Year of Completion	Status
1	Lot 1: Design and Build of 3 Strategic Bridges: Sironko Bridge on Mbale-Sironko Road; Chololo On Chosan-Amudat Road; And Kibimba On Kampala-Uganda/Kenya Border (Malaba) Road	3	Chololo 15m span + access roads	2021	Complete
			Kibimba 60m span + access roads	2022	Complete
			Sironko 20m span + access roads	2022	Complete
2	Lot 3: Design and Build of 3 Strategic Bridges in Arua District; Alla (Anzoo), Gazi (Rhino Camp) and Aca (Rhino Camp)	2	Alla bridge 11m span + access roads	2021	Complete
			Gazi bridge 25m span + access roads	2022	Substantially completed
			Aca bridge	On-going	40%
3	Lot 1: Emergency Design and Build of 4 Strategic Bridges in West Nile Sub Region: Ora 1, Ora 2, Awa and Olemika on Pakwach-Inde-Ocoko Road	4	Ora-1 40m + access roads	2021	Complete
			Ora-2 2-cell box culvert	2021	Complete
			Awa 4-cell box culvert + access roads	2021	Complete
			Olemika 10m span + access roads	2021	Complete
4	Isimba Public Bridge and Access Road	1		2020	Complete

COMPLETED BRIDGES

S/N	Project	No. of Bridges	Scope	Year of Completion	Status
5	Design and Build of Odroo Bridge on Arua-Biliafe-Otrevu road, Ayugi Bridge on Atiak-Adjumani-Moyo-Yumbe-Manibe road, Wariki Bridge on Logiri-Bondo road, Ceri, Adidi and Opio Bridges on Pakele-Pabbo road.	6	Odroo: 12m single span composite bridge; Ayugi & Adidi: 32m single span composite bridges; Wariki: 5x5m single cell RC box culvert; Ceri: 30m single span composite bridge; 31.5m 3-span composite bridge; Opio: 5x5m single cell RC box culvert; All bridges with 1km paved approach roads + 1km gravel approach roads	2020	All 6No. Bridges complete and open to traffic
6	Design and Build of Waiga Bridge on Bukumi-Bulisa-Wanseko road, Mpondwe Bridge on Kampala-Mubende-Fortportal-Uganda/DRC border road, Nsongi Bridge on Kasisi-Rutete-Kabata-Rwenkerizi-Kyanga Road, Ruzairwe Bridge on Kibaale-Kyebando-Pacwa road.	4	Mpanga-6: 30m single span composite bridge; Mpondwe, Nsongi & Ruzairwe: 20m single span composite bridges; All bridges with 1km paved approach roads + 1km gravel approach roads	2020	All 4No. Bridges complete and open to traffic
7	Reconstruction of Washed Out and Failed Bridges in Northern Uganda Under Design and Build. Lot 1: Design and Build of Aji and Ora bridges including 9.2km access road	2	Ora 39m, Aji 20m + access roads	2020	Both bridges are complete and being used by the public.

COMPLETED BRIDGES

S/N	Project	No. of Bridges	Scope	Year of Completion	Status
8	Reconstruction of Washed Out and Failed Bridges in Northern Uganda Under Design and Build. Lot 2: Design and Build of Enyau Bridge	1	30m span bridge + access roads	2020	Bridge completed and in use.
9	Reconstruction of Washed Out and Failed Bridges in Northern Uganda Under Design and Build. Lot 3: Design and Build of Awoo Bridge	1	25m span bridge + access roads	2020	Bridge completed and in use
10	Emergency Reconstruction of Failed Bridges on the National Network Under Design and Build: Lot 2- Design and Build of Nariamabune Bridge Including 2km Access Road	1	15m span bridge + access roads	2020	Bridge completed and in use
11	Emergency Design and Build of 2 Strategic Bridges in Western Uganda: Lot 3: Kagandi Bridge on Kagandi-Natete-Busanza-Mpaka Road and Dungulwa On Kinyamaseke-Kisinga-Kyarumba-Kibirizi Road	2	Both 17m span bridges + access roads	2020	Both bridges are complete and being used by the public.
12	Design & Build of Kaabong Bridge on Kaabong-Kotido Road in Karamoja Sub-region	1	40m 2-span composite bridge + 700m gravel approach roads	2019	Bridge completed and in use.

COMPLETED BRIDGES

S/N	Project	No. of Bridges	Scope	Year of Completion	Status
13	Design & Build of Lopei Bridge on Moroto - Kotido Road in Karamoja Sub-region	1	Multiple cell RC box culverts (7+4+4+2-cell box culverts) each cell 3x4m + 700m gravel approach roads	2019	Bridge completed and in use.
14	Construction of Multi Cell Box Culvert at Opot along Amuria-Obalanga-Abim Road	1	RC Box culvert with 3 cells each 4.5x3m + 1km gravel approach roads	2019	Bridge completed and in use
15	Cido Bridge (15m) on Nebbi – Goli road (GOU)	1	15m single span composite bridge + 300m gravel approach roads	2018	Bridge completed and in use.
16	Design & Build of Nalakasi Bridge on Nalakasi-Arimoi-Kaabong Road in Karamoja Sub-region	1	25m single span composite bridge + 400m gravel approach roads	2018	Bridge completed and in use.
17	Emergency Design & Build of Manafa Bridge on Tororo-Mbale Road	1	25m single span composite span bridge + 1km paved approach roads	2017	Bridge completed and in use.
18	Apak Bridge in Lira District	1	40m single span composite bridge + 300m gravel approach roads	2017	Bridge completed and in use.
19	Construction/Re-construction of Strategic Bridges in Eastern and Central Regions (3 Lots): Lot 3 Nyalit Bridge and Seretyo Bridge	2	Seretiyo: 20m single span composite bridge + 500m gravel approach roads Nyalit: 20m single span RC bridge + 500m gravel approach roads	2017	Both bridges are complete and being used by the public.

COMPLETED BRIDGES

S/N	Project	No. of Bridges	Scope	Year of Completion	Status
20	Emergency Reconstruction of Achwa (Aswa) Bridge On Lira – Acholibur Road	1	55m span bridge + access roads	2017	Bridge completed and in use.
21	Leresi (Butaleja) Butaleja – Leresi – Budaka road	1	Multiple cell RC box culverts and 3km of approach roads	2017	Bridge completed and in use.
22	Kabaale Bridge (linking Kyankwanzi to Ngoma in Nakaseke)	1	100m span bridge + access roads	2017	Bridge completed and in use.
23	Design & Build of Ndaiga bridge on Iganga-Malaba Rd	1	40m span bridge + access roads	2016	Bridge completed and in use.
24	Ruboni access Bridge to Mt Magaritta tourist Site Kasese	1	Box culvert + approach roads	2016	Bridge completed and in use.
25	Nyamugasane bridge in Kasese district	1	4-cell + 3-cell box culvert and 3km of approach roads	2016	Bridge completed and in use.
26	Maliba – Nkenda – Bugoye – Nyakalingigo road in Kasese	1	4-cell box culvert and approach roads	2016	Bridge completed and in use.
27	Nyacara & Pakwala Bridges in Nebbi	2	15m span bridges + access roads	2015	Bridge completed and in use.
28	Design & Build of Birara Bridge on Rukungiri –Birara-Kanungu Road	1	32m span bridges + 10km of access roads	2015	Bridge completed and in use.
29	Design and build of Emergency works of Mitaano and Ntungwe Bridges in Rukungiri/Kanungu Districts	2	Mitaano 60m span, Ntungwe 45m span + approach roads	2015	Bridge completed and in use.
30	Emergency Repair of Kazinga Channel Bridge on Kasese-Katunguru-Ishasha Road	1		2022	Bridge completed and in use.
31	Multi Cell Culvert at Ajeleik	1		2022	Completed

ONGOING BRIDGES AS OF MARCH 2023

S/N	Project	Source of Funding	Contractor/Consultant	Contract Amount	Progress (%)
1	Kampala Flyover Construction and Road Upgrading Project: Lot-1 (Package 1: Clock Tower Flyover & Package 2: Nsambya - Mukwano Road)	JICA/ GOU	Contractor: Shimizu – Konoike Joint Venture Consultant: Nippon Koei Co. Ltd	JPY 2,289,324,131, USD 43,638,836.52 and UGX 61,563,272,275.	81.27%
2	Lugogo Swamp Crossing along Kyamukonda-Kasozi-Ngoma Road	GOU	Contractor: China Communications Construction Co. Limited Consultant: In-house construction team	UGX 43,889,727,722.48	82.02%
3	Design and Build of 2 Strategic Bridges-; Lot 2: Jure Bridge on Atiak-Adjumani-Moyo-Yumbe-Manibe Road & Amou Bridge on Laropi-Palorinya-Obongi Road in Moyo	GOU	Contractor: CHICO Consultant: In-house construction team	UGX 13,534,063,623	Substantially complete
4	Design and Build of 66 Strategic Bridges in Eastern Uganda: Lot 2 – Nabukhaya, Nambola, Namatsimeri, Sahana and Khamitsaru Bridges on Kufu – Lwakhakha	GOU	Contractor: China Railway No. 7 Consultant: In-house construction team	UGX 29,476,338,987	Overall Physical Progress was 47.06 %

	Road and Rubongi Bridge on Tororo – Nagongera Road				
5	Design and Build of 66 Strategic Bridges in Western Uganda: Lot 4 - Maziba on Kigata-Kabunyonyi-Nyakigugwe Road, Kiruruma on Katojo-Kihihi Road, Rwembyo and Kajwenge Bridges on Kinyamaseke-Kisinga-Kyarumba-Kibirizi Road, and Kamirwa, Nyakambu on Kabwohe-Bwizibwera Road	GOU	Contractor: Sinohydro Corporation Limited Consultant: In-house construction team	UGX 34,552,398,910	Overall Physical Progress was 24.17%
6	Design and Build of 66 Strategic Bridges in West Nile Sub Region: Lot 6 - Kochi on Keri-Midigo-Kerwa road, Osu on Arua-Biliafe-Otrevu road and Odrua on Arua-Vurra-Custom-Paidha Goli road	GOU	Contractor: Dynaco Limited Consultant: In-house construction team	UGX 28,330,863,263	Overall Physical Progress was 38.2%
7	Construction of 66 selected Bridges (Phase 2)- Lot 1: Dunga, Mahoma, Mpanga, Nabuswa (Nyabuswa) and Perepa bridges along Bukuku - Rubona Road in Kabarole District	GOU	Contractor: Armpass Technical Services Ltd Consultant: In-house construction team	UGX 29.633 bn	Design Completed
8	Lot 1: Nyamugasani Bridge	GOU	Contractor:		Design on-

	(Lower) on Rwentare-Katwe-Katojo Road		Excel Construction Ltd Consultant: In-house construction team	UGX 14.994 bn	going
9	Lot 2: Kyanya Bridge on Mobuku-Maliba-Kyanya-Ibanda Road and Isango Bridge on Bwera-Kithoma-Kiraro Road	GOU	Contractor: Ambitious Construction Ltd Consultant: In-house construction team	UGX 19.125 bn	Design on-going
10	Lot 3: Akaa Bridge on Amuru-Omee-Rhino Camp Road	GOU	Contractor: MS Dynaco Ltd Consultant: In-house construction team	UGX 12.289 bn	Design on-going
11	Lot 4: Reconstruction of Five (5) failed bridges on the National Road Network under Design and Build of Lotoketangisira Bridge on Kaabong-Kapedo Road.	GOU	Contractor: MS Terrain Services Ltd Consultant: In-house construction team	UGX 9.737 bn	Design on-going